

# Facility Safety Inspection Fire & Life Safety / Environmental Health Before & After School Center - Non-School Location Compliance Plan

Provider's Name: **Snicklefritz South Kids Club**      City: **Harrisburg**      Provider Number: **018042942**  
 Inspector: **Kenneth Anderson**      Date of Inspection: **12/03/2018**      Time of Inspection: **10:39 AM**

The items listed below are those that the provider was not in compliance with at the time of the inspection.

## A. FIRE AND LIFE SAFETY

17. Are portable fire extinguishers charged and operable? 61:15:05:10 NOTE: Minimum 2A rated on each level. No more than 75 feet travel distance to an extinguisher. An extinguisher is located near food preparation area.

<p>Corrections To Be Made:</p> <p><b>The Fire Extinguisher last inspection was March 2017. It must be inspected before opening the site. New extinguisher observed on 12-05-18</b></p>	<p>Agency Action:</p> <p><b>Compliance Plan</b></p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;">Suggested Completion Date:</td> <td style="width: 50%;">Actual Completion Date:</td> </tr> <tr> <td style="text-align: center;"><b>12/07/2018</b></td> <td style="text-align: center;"><b>12/05/2018</b></td> </tr> </table> <p>Status: <b>Corrected</b></p>	Suggested Completion Date:	Actual Completion Date:	<b>12/07/2018</b>	<b>12/05/2018</b>
Suggested Completion Date:	Actual Completion Date:				
<b>12/07/2018</b>	<b>12/05/2018</b>				

## B. ENVIRONMENTAL HEALTH

31. Is water temperature at children's hand washing sinks maintained at 120 degrees or lower?  
67:42:11:09

Corrections To Be Made:	Agency Action:	
<b>The hot water temp coming out is at 128 degrees. It needs to be 120 degrees or lower. Hot water measured at 110 degrees on 12-05-18</b>	<b>Compliance Plan</b>	
	Suggested Completion Date:	Actual Completion Date:
	<b>12/07/2018</b>	<b>12/05/2018</b>
	Status: <b>Corrected</b>	

32. Is each bathroom provided with natural or mechanical ventilation? 67:42:11:06

Corrections To Be Made:	Agency Action:	
<b>Two of the three bathrooms do not have a ventilation system. It must be installed. Ventilation installed in both bathrooms as of 12-05-2018</b>	<b>Compliance Plan</b>	
	Suggested Completion Date:	Actual Completion Date:
	<b>12/07/2018</b>	<b>12/05/2018</b>
	Status: <b>Corrected</b>	

**Shanr McKnelly**  
\_\_\_\_\_  
Provider Signature

**12/03/2018**  
\_\_\_\_\_  
Date

**Kenneth Anderson**  
\_\_\_\_\_  
Inspector Signature

**12/03/2018**  
\_\_\_\_\_  
Date